YOUR BUSINESS NAME, ADDRESS, PHONE / EMAIL, LICENSE OR TAX ID

CONSTRUCTION ESTIMATE

Estimate #
Date
Valid until

PREPARED FOR	JOB SITE	DETAILS
		Project:
		Duration:

Description	Qty	Unit	Rate	Taxable	Amount

TERMS AND NOTES

Valid for 30 days from the date above.
This is an estimate, not a fixed price. We will ask for your approval before the total goes more than 10% over this estimate. Changes in scope are priced as written change orders.
Excludes irrigation repairs and work on the public sidewalk. Payment: 50% at pour, 50% on completion.

Subtotal	
Contingency (____%)	
Sales tax (rate ____%)	
Total	
Deposit due	

ACCEPTANCE

Signing approves the work described above at the estimated price, subject to the terms.

Signature

Name

Date

FILLED EXAMPLE: all names, addresses, numbers and IDs are fictitious sample data.

Cornerstone Concrete & Construction

88 Example Ave, Phoenix, AZ 85004
(555) 010-5577 · estimating@example.com
ROC # 000000 (example)

CONSTRUCTION ESTIMATE

Estimate #	C-1209
Date	Oct 28, 2026
Valid until	Nov 27, 2026

PREPARED FOR

Jamie Carter
640 Sample Dr
Phoenix, AZ 85018

JOB SITE

640 Sample Dr
Phoenix, AZ 85018

DETAILS

Project: Driveway replacement, 600 sq ft x 4 in
Duration: 3 working days + cure

Description	Qty	Unit	Rate	Taxable	Amount
Demolition: break out and remove existing driveway	600	sq ft	$2.50	N	$1,500.00
Equipment: skid steer rental	1	day	$375.00	N	$375.00
Disposal: concrete haul-off and dump fees	1	lot	$450.00	N	$450.00
Materials: gravel base, 4 in compacted	8	ton	$42.00	N	$336.00
Materials: #4 rebar at 18 in on center	600	sq ft	$0.65	N	$390.00
Materials: ready-mix concrete, 4,000 psi	8	cu yd	$165.00	N	$1,320.00
Labor: form, place and finish (3-person crew)	24	hr	$65.00	N	$1,560.00
Labor: control joints, broom finish and sealer	600	sq ft	$0.45	N	$270.00
Permit: city driveway permit	1	ea	$150.00	N	$150.00

TERMS AND NOTES

Valid for 30 days from the date above.

This is an estimate, not a fixed price. We will ask for your approval before the total goes more than 10% over this estimate. Changes in scope are priced as written change orders.

Excludes irrigation repairs and work on the public sidewalk. Payment: 50% at pour, 50% on completion.

Subtotal	$6,351.00
Contingency (5%)	$317.55
Sales tax (none on this job)	$0.00
Total	**$6,668.55**

ACCEPTANCE

Signing approves the work described above at the estimated price, subject to the terms.

Signature	Name	Date
	Jamie Carter	